2022 - 2023

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work : Improvements to roads and drains in Susheelamma Layout And ISAAC Layout in Chowdeshwari Ward No-02 Of Yelahanka Sub Division, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Ramesh Y B, S/o Basavaraj,** Contractor, Bangalore.
Est. Cost	:	Rs. 13.11Lakhs
Date of Inspection	:	20.03.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.02),** BBMP, Bangalore.
	:	(b) **Mr. Yashas,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

Sl.No	Description of the Item	Qty	Comments / observations
1	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300 mm as per drawings and	101.41 Cum	Work done up to the billed quantity and Quality is satisfactory
2	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on	43.46 Cum	Work done up to the billed quantity and Quality is satisfactory
3	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical	65.19 Cum	Work done up to the billed quantity and Quality is satisfactory
4	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the	289.75 Sqm	Work done up to the billed quantity and Quality is satisfactory

A.E.E

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
amaiah Layout, Nagasandra, Bangalore - 560 073.
n: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

5	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface	1731.76 Sqm	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder	14.49 Cum	Work done up to the billed quantity and Quality is satisfactory
7	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed	69.18 Cum	Work done up to the billed quantity and Quality is satisfactory
8	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per	54.84 Sqm	Work done up to the billed quantity and Quality is satisfactory
9	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	129.81 T.km	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

A.E.E

Authorised Signatory